

**ACHIEVEMENT UNDER IAY FOR THE YEAR 2011-12  
FOR ASSAM (UPTO JUNE, 2011)**

*(Figures in Nos.)*

**1 PHYSICAL:**

* Physical Target for the year	=	166913 Nos.
* House sanctioned	=	80216 Nos. ( 48.06 % )
* Houses completed	=	25654 Nos. ( 15.37 % )
* Houses under construction	=	85858 Nos. ( 51.44 % )

**2 TARGET GROUP:**

* Target for Minorities	=	25037 Nos.
* Houses completed for Minorities	=	4684 Nos. ( 18.71 % )
* Target for SC	=	36896 Nos.
* House completed for SC	=	4898 Nos. ( 13.28 % )
* Target for ST	=	63251 Nos.
* House completed for ST	=	8826 Nos. ( 13.95 % )
* Houses sanction for Physically Handicapped	=	2194 Nos. ( 1.31 % )
* Houses sanction for Womem	=	40049 Nos. ( 23.99 % )
* Houses for Joint Name	=	29360 Nos. ( 17.59 % )
* Sanitary Latrine	=	4626 Nos.
* Smokeless Chullah	=	4130 Nos.

**3 FINANCIAL:**

*(Rs. In Lakhs)*

* Central Allocation	=	72857.40
* State Allocation	=	8095.56
* Total	=	80952.96
* Fund released by GOI	=	29030.87
* Fund released by GOA	=	
* Total available fund (including OB & Misc Fund)	=	59934.24
* Fund utilized	=	14438.91 ( 24.09 % )

**4 Monitoring of Special Package:**

= Cachar district released fund for construction of 186 Nos. of IAY Houses under Border areas during the year 2008-09 2nd installment proposal not received


Lakhimpur district release of special package for construction of 165 Nos. of houses under IAY during the year 2009-10, 2nd installment proposal not received.

**5 District which did not avail 1st Installment for 2011-12:**

= Dhubri, Kamrup, Karimganj, N.C.Hills & Sonitpur.

**6 Proposal for Homestead Plots including Action plan:**

= Proposal submitted to Govt. Vide Letter No. DRD-5(RH)1/2008/89 dated 16.02.2009. Action Plan is under process and submitted to the Govt. within a very short time

  
 Joint Director  
 Office of the Commissioner, P.W.D. & R.D. Assam  
 Banjabari, Ghy.-37